



Overview

This report covers the period from **May 16, 2024**, through **August 1, 2024**.

Highlights of Activity during the period include:

- Held Citizens' Bond Oversight Committee meeting May 15, 2024, at Sweetwater Springs Elementary School. Toured the project site, including completed fencing/security improvements, playground overlays, ADA parking and path of travel improvements, underground wet infrastructure improvements, and District funded Major Maintenance site painting projects.
- Completed major construction at Highlands Elementary, Loma Elementary, Sweetwater Springs Elementary, Casa de Oro Elementary, Spring Valley Academy, and District Operations Center Improvements. Punch list work nearing completion. Projects substantially complete.
- Started Parkway Portables addition. Occupied at school start. 98% complete
- DSA approval received for all remaining School sites
- Approved Guaranteed Maximum Price (GMP) for Bundles E and C

Projects in Design:

- Continuing design and construction document development for Playgrounds and Shade Structures, STEAM upper field improvements.

Projects in Construction:

- Avondale Elementary, Bancroft Elementary, Kempton Elementary, La Presa Elementary, La Mesa Dale Elementary, Fletcher Hills Elementary, Rancho Elementary, Rolando Elementary, Northmont Elementary LMAAC Academy, Parkway and STEAM Academy.
- Maryland Elementary and Lemon Avenue Elementary October construction start
- Murray Manor Elementary October Construction start.